# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Construction of compound wall and other additional works to Indira Canteen ward no 04 |
| 2 | Amount of work portion | |
| 3 | Estimated Cost | Rs.16.00 |
| 4 | Name of Contractor | Technical Manager (west) |
| 5 | Agreement no | No : 005/2018-19, dt:14/06/2018 |
| 6 | No and date under which work order issued | No : 005/2018-19, dt:14/06/2018 |
| 7 | Time limit rriginally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting | 13/09/18 |
| 9 | Date of receipt of application in the Sub Division office | 13/09/18 |
| 10 | Extension granted if any | |
| | I | |
| | II | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 2) -55M Construction of 1) ENE & Compound Wall |
| 12 | Work carried out during 1st extension | |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | |
| 14 | Time now applied for | 14 days |
| 15 | Date of recommanding time 2nd extension | |
| 16 | Weather the original application of the contractor is enclosed | |
| 17 | Balance of work remaining work | Painting work etc, |
| 18 | Probable time required for completion of remaining work | 15 days |
| 19 | Cost work charged establishment charged on the work after the expairy original period | - |
| 20 | Weather notice as per clause of contract has been issued | - |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to burst leakages of Sanitary wittings |
| 21 | Remarks of the EE and the daily rate of penalty proposed | |

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64